

**Yakima Air Terminal**  
**Runway 9/27 Rehabilitation**  
AIP 3-53-0089-31  
Anticipated Construction Project Schedule

	Day No.	Area	Length Constructed	Runway 9/27 Status	Runway 4/22 Status	Restrictions	Date	Station
Notice to Proceed			Mobilization	Open	Open	No restrictions	16-Aug	
			Mobilization	Open	Open	No restrictions	17-Aug	
			Test Strip	Open	Open	No restrictions	18-Aug	
			Test Strip	Open	Open	No restrictions	19-Aug	
			Test Strip	Open	Open	No restrictions	20-Aug	
Phase 1	Move RT							
	Day 1	Area 1	585 ft	5,365 ft	Closed	Runway 4/22 closed	23-Aug	76+03 to 70+18
	Day 2	Area 2	650 ft	5,365 ft	Closed	Runway 4/22 closed	24-Aug	70+18 to 63+68
	Move RT							
	Day 3	Area 3	650 ft	4,065 ft/day 5,065 ft/night	Closed	Runway 9/27 not available for Horizon mid-day flight. The 10 pm arrival flight and the 6 am departure flight will not be impacted.	25-Aug	63+68 to 57+18
	Day 4	Area 4	650 ft	4,065 ft/day 5,065 ft/night	Closed	Runway 9/27 not available for Horizon mid-day flight. The 10 pm arrival flight and the 6 am departure flight will not be impacted.	26-Aug	57+18 to 50+69

	Day No.	Area	Length Constructed	Runway 9/27 Status	Runway 4/22 Status	Restrictions	Date	Station
Phase 1	Day 5		Temporary Marking	4,065 ft/day 5,065 ft/night	Closed	Runway 9/27 not available for Horizon mid-day flight. The 10 pm arrival flight and the 6 am departure flight will not be impacted. Painting should start nearest to threshold so safety area can transition if any night work is needed.	27-Aug	76+03 to 50+69
Phase 2	Move RT							
	Day 6	Area 1	585 ft	5,365 ft	3,800 ft	No restrictions	30-Aug	0+00 to 5+85
	Day 7	Area 2	650 ft	5,365 ft	3,800 ft	No restrictions	31-Aug	5+85 to 12+35
	Move RT							
	Day 8	Area 3	650 ft	4,065 ft/day 5,065 ft/night	3,800 ft	Runway 9/27 not available for Horizon mid-day flight. The 10 pm arrival flight and the 6 am departure flight will not be impacted.	1-Sep	12+35 to 18+85
	Day 9	Area 4	650 ft	4,065 ft/day 5,065 ft/night	3,800 ft	Runway 9/27 not available for Horizon mid-day flight. The 10 pm arrival flight and the 6 am departure flight will not be impacted.	2-Sep	18+85 to 25+35
	Day 10		Temporary Marking	4,065 ft/day 5,065 ft/night	3,800 ft	Runway 9/27 not available for Horizon mid-day flight. The 10 pm arrival flight and the 6 am departure flight will not be impacted. Painting should start nearest to threshold so safety area can transition if any night work is needed.	3-Sep	0+00 to 25+35

	Day No.	Area	Length Constructed	Runway 9/27 Status	Runway 4/22 Status	Restrictions	Date	Station
Phase 3	Move RT							
	Day 11	Area 1	585 ft	Closed	3,800 ft	Runway 9/27 Closed	7-Sep	25+35 to 31+20
	Day 12	Area 2	650 ft	Closed	3,800 ft	Runway 9/27 Closed	8-Sep	31+20 to 37+70
	Day 13	Area 3	650 ft	Closed	3,800 ft	Runway 9/27 Closed	9-Sep	37+70 to 44+20
	Day 14	Area 4	650 ft	Closed	3,800 ft	Runway 9/27 Closed	10-Sep	44+20 to 50+69
	Day 15		Temporary Marking	Closed	3,800 ft	Runway 9/27 Closed	13-Sep	25+35 to 50+69
	Day 16			7,600 ft	3,800 ft	No restrictions	14-Sep	
Phase 4	Day 17		Runway 4 REIL	7,600 ft	Closed	Runway 4/22 closed	14-Sep	
	Day 18		Runway 4 REIL	7,600 ft	Closed	Runway 4/22 closed	15-Sep	
	Day 19		Runway 4 REIL	7,600 ft	Closed	Runway 4/22 closed	16-Sep	
	Day 20		Runway 4 REIL	7,600 ft	Closed	Runway 4/22 closed	17-Sep	
	Day 21			7,600 ft	3,800 ft	No restrictions	20-Sep	
	Day 22			7,600 ft	3,800 ft	No restrictions	21-Sep	
	Day 23			7,600 ft	3,800 ft	No restrictions	22-Sep	
	Day 24			7,600 ft	3,800 ft	No restrictions	23-Sep	
	Day 25			7,600 ft	3,800 ft	Flight Check	24-Sep	
10 days required for curing time before permanent marking of new asphalt								
Permanent Marking First Coat	Day 25					GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	24-Sep	
	Day 26					GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	25-Sep	
	Day 27					GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	27-Sep	
30 days required for curing time before grooving of new asphalt								

	Day No.	Area	Length Constructed	Runway 9/27 Status	Runway 4/22 Status	Restrictions	Date	Station
Grooving	Day 34		690 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	6-Oct	76+03 to 69+13
	Day 35		690 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	7-Oct	69+13 to 62+23
	Day 36		690 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	8-Oct	62+23 to 55+33
	Day 37		690 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	11-Oct	55+33 to 48+43
	Day 38		690 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	12-Oct	48+43 to 41+53
	Day 39		690 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	13-Oct	41+53 to 35+03
	Day 40		690 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	14-Oct	35+03 to 28+13
	Day 41		690 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	15-Oct	28+13 to 21+63

	Day No.	Area	Length Constructed	Runway 9/27 Status	Runway 4/22 Status	Restrictions	Date	Station
	Day 42		690 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	18-Oct	21+63 to 14+73
	Day 43		690 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	19-Oct	14+43 to 7+83
	Day 44		690 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	20-Oct	7+83 to 0+93
	Day 45		93 ft			GA traffic diverted to Runway 4/22. Contractor to clear from runway during Horizon flights.	21-Oct	0+93 to 0+00
Permanent Marking Second Coat	Day 46		Mark Hold Bar			GA traffic diverted to Runway 4/22. Contractor to clear runway during Horizon flights.	21-Oct	
	Day 47		Runway 9/27			GA traffic diverted to Runway 4/22. Contractor to clear runway during Horizon flights.	22-Oct	
	Day 48		Runway 9/27			GA traffic diverted to Runway 4/22. Contractor to clear runway during Horizon flights.	25-Oct	
	Day 49		Runway 9/27			GA traffic diverted to Runway 4/22. Contractor to clear runway during Horizon flights.	26-Oct	